

Airport Rehabilitation Project News Bulletin No. 4

CONSTRUCTION SCHEDULE:

It is time for another airport project update! Please find the following schedule for the next month:

From	To	Work Location	Task	Alpha	Bravo	Runway	Apron 1
Sat. Aug 27th Day shift	Wed. Nov 2 Day shift	Apron 1 Aircraft Stands	Concrete slabs	Open	Open	Open	Closed in front of Terminal Building
Wed. Oct 19 Day shift	Tues. Oct 24 Day shift	Apron 1	Milling and paving	Open	Open	Open	Closed in front of Terminal Building
Wed. Oct 25 Day shift	Wed. Oct 25 Day shift	Apron 1, Taxiway A	Line painting	Short closures	Short closures	Open	Closed in front of Terminal Building

NOTE: This schedule is subject to change without advanced notice; however, the contractor and airport will make every effort to maintain these commitments.

CONSTRUCTION UPDATE:

- ◆ Apron 1 work in front of the Administration Office has been completed.
- ◆ The contractor has moved to the front of the Airport Terminal Building where excavation and removal of asphalt has been completed for Aircraft Stands 1 and 2. The contractor is currently preparing these sites for concrete work which is anticipated to begin once the reinforcement steel arrives; the asphalt restoration will follow where possible.
- ◆ Electrical conduit installation is wrapping up for now while we await the arrival of components for the approach lighting upgrades.



Learn more at: campbellriver.ca/construction

Questions?

Email the Project Team at: airport.reception@campbellriver.ca or contact us directly at 250-923-5012.

