

# Airport Rehabilitation Project News Bulletin No. 6

## CONSTRUCTION SCHEDULE:

As we approach the end of this years work, please find the following schedule for the remainder of 2022:

From	To	Work Location	Task	Alpha	Bravo	Runway	Apron 1
Sun. Nov 20 Night Shift	Fri. Nov 25 Night Shift	Runway, north end (12) & south end (30)	Electrical lighting systems	Open	Open	Closed 1900-0600	Open
Mon. Jan 16/23	Fri. Feb 24/23	Multiple airside locations	Installation of above ground electrical hardware and fixtures	TBD	TBD	TBD	TBD

**NOTE:** This schedule is subject to change without advanced notice; however, the contractor and airport will make every effort to maintain these commitments.

## CONSTRUCTION UPDATE:

- ◆ Concrete aircraft stands are complete and asphalt laid; seasonal items such as line painting and sealant will occur in the spring.
- ◆ The electrical contractor is currently preparing bases for signage and approach lighting system (shown below).
- ◆ Seasonal weather and restoration items are being monitored.
- ◆ General contractor will be demobilized from December 1st to January 15th.
- ◆ More detailed delivery dates of components will be known mid-January with an updated newsletter to follow.



Learn more at: [campbellriver.ca/construction](http://campbellriver.ca/construction)

### Questions?

Email the Project Team at: [airport.reception@campbellriver.ca](mailto:airport.reception@campbellriver.ca) or contact us directly at 250-923-5012.

